EXTENSION OF TIME PROPOSAL

1	Name of Work	Impl. Roads, drains and other works at Ramachandrapura ward in W-11.
2	Amount of Work Portion	
3	Estimated Cost	27.00 Lacs
4	Name of Contractor	M.F. KRIDL
5	Agreement No	
6	No and date under which work order issued	EE/BTP/BBMP/KRIDL/WO/27/18-19 dt. 12.07.2018
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	08/09/2018
9	Date of receipt of application in the sub division office	08/09/2018
10	Extension granted if any	-
	i)	NIL
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract	NIL
12	Work carried out during 1st extension	NIL
13	Work carried out during 2nd extension	NIL
14	Time now applied for	419 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Work completed
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Site dispute Hence EOT is recommended for sanction with out penalty
22	Remarks of the EE with the daily rate of penalty proposed	0.1% on Bill amount penality proposed

Assistant Engineer

Executive Engineer
Byatarayanapura Division
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

Assistant Executive Engineer
Vidyaranyapura Sub Division

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Chief Engineer
Yelahanka Zone
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ